CONVEYOR BELT INSTALLATIONS AUDIT										IMPLEMENTATION 03/03/2014 DOC NO.:	
Activity No	Perform Mechanical Joint Splicing	CON.15	Role Responsibility		Cor	Compliance Level			Causes & Remedial Actions		
Activity ID	Activity	Supporting Documents / Systems Use	Artican		Foreman	0	•	•		Reasons for Non Compliance	Remedial Actions
	Is The Perform Mechanical Joint Splicing Procedure available?] [
CON.15.01	Establish Work Station For Conveyor Belt Splicing		D	E					1		
CON.15.02	Assess Risks Associated With Conveyor Belt	SANS 962 Part 1: Plate & Bolt Type Fasteners SANS 962 Part 2: Hinged Type And Plate-and-rivet Type Fasteners Work Permit	E		D						
CON.15.03	Check Conveyor Belt For Splice Proximity		D	E							
CON.15.04	Prepare For Conveyor Belt Splicing		D	E					1 [
CON.15.05	Join Conveyor Belt Using Mechanical Joint		D	E					1 [
CON.15.06	Commission Conveyor Belt After Completing Mechanical Splicing		D	E							
CON.15.07	Schedule Mechanical Splice For Replacement				DE						